

RECORD OF PROCEEDINGS

Minutes of

Cardington Township

Meeting

DAYTON LEGAL BLANK, INC., FORM NO. 10148

Held

May 18,

20 23

Cardington Township held a special meeting on May 18, 2023 at 7:20 PM at the culvert at TR 144 and CR 125.

Trustees: Heacock, Patterson, Green.

Fiscal Officer: Hardwick.

Employee: Moss.

Others: Jeremy Eichler – Crawford Construction Co & Matt Mosher.

DISCUSSION:

\* Patterson discussed that Hartman Printing will print 3-part zoning certificates. (The last order was in 2019.) Brent Russell has received communication from James Lyons, 4432 CR 134 for a zoning permit for a wind mill tower.

ROADS:

\* Eichler explained his plan to install an 80' tube (provided by the County) to replace and remove the current stone culvert at TR 144 near CR 125. This will cross road a bit north from the current culvert. Guardrails will be installed on the east side of the road, widen the road a bit, black top about 100', seed. Eichler said he would return the big stone blocks to the Township Hall. His plan is to do this work in the Fall – concurrently with the County bridge replacement project on CR 28. He thinks CR 125 will need to be closed for one day, and he could maintain one lane for traffic during construction. Eichler will talk to the County about a new tile to cross CR 125 into culvert.

\* Patterson moved, Heacock seconded, to approve phase one of the project as culvert installation at a cost of \$45,000. Roll Call: Heacock yes, Patterson yes, Green yes.

\* Green moved, Heacock seconded, to approve phase two of the project as guardrail and blacktop at a cost of \$14,500. Roll Call: Heacock yes, Patterson yes, Green yes.

\* Eichler informed trustees that the culvert replacement project on TR 129 is complete and he will re-open the road tomorrow.

Heacock moved, Patterson seconded, to adjourn. Time 7:40 PM.

*Darla Hardwick*  
Darla Hardwick, Fiscal Officer

*Doug Heacock*  
Doug Heacock, Chairman

*Michael Patterson*  
Michael Patterson

*Daniel J. Green*  
Daniel Green